



DEPARTMENT OF TRANSPORTATION
Structure Maintenance & Investigations

Bridge Number : 55C0283
Facility Carried: BROADWAY
Location : 100' NE/O PACIFIC CST HW
City :
Inspection Date : 02/10/2015

Bridge Inspection Report

Inspection Type
Routine FC Underwater Special Other

☒

STRUCTURE NAME: SUNSET CHANNEL

CONSTRUCTION INFORMATION

Year Built : 1959 Skew (degrees): 0
Year Widened: N/A No. of Joints : 5
Length (m) : 29.3 No. of Hinges : 0

Structure Description: Simply supported 4-span CIP/RC deck slab with RC 5-column pile bents and with column pile bent abutments.

Span Configuration : (S) 4 @ 7.0 m (N) c/c

SAFE LOAD CAPACITY AND RATINGS

Design Live Load: UNKNOWN
Inventory Rating: RF=0.75 =>24.3 metric tons Calculation Method: FIELD EVAL/ENG JUDGMENT
Operating Rating: RF=1.25 =>40.5 metric tons Calculation Method: FIELD EVAL/ENG JUDGMENT
Permit Rating : PPPPP
Posting Load : Type 3: Legal Type 3S2: Legal Type 3-3: Legal

DESCRIPTION ON STRUCTURE

Deck X-Section: (W) 0.3 m br, 0.9 m sw, 8.6 m, 0.9 m sw, 0.3 m br (E)

Total Width: 11.0 m Net Width: 8.5 m No. of Lanes: 2 Speed: 25 mph

Min. Vertical Clearance: Unimpaired

Overlay Thickness: 0.0 Inches

Rail Code: 1000

Rail Type	Location	Length (ft)	Rail Modifications
Misc. Steel	Right/Left	180	

DESCRIPTION UNDER STRUCTURE

Channel Description: Tidal basin.

INSPECTION COMMENTARY

SCOPE AND ACCESS

On the date of this inspection Piers 2, 3 and 4, were submerged and inspected by boat. The UWI plan for this structure is dated 10-25-2011.

NUMBERING CONVENTION

This report was written using standard Caltrans numbering convention from west to east in ascending order.

REVISIONS

2 columns have been downgraded to CS 2. 1 for rust staining (defect 1120) and 1 for cracking (defect 1130).

SUBSTRUCTURE

The substructure consists of RC 5-column pile bents and with column pile bent abutments. The elements are 100% covered with marine growth. A level II inspection was performed on all underwater elements. From waterline to deck soffit was 1.9m (4.1') at 1200 hours on 2-10-2015. The measurement was taken near Pier 4. The tide was 0.64m (+2.1'). For reference purposes, A1 is 12 o'clock.

INSPECTION COMMENTARY**ELEMENT 205-REINFORCED CONCRETE COLUMN**

There are a total of 15 columns. 13 remain in CS 1 and 2 have been downgraded to CS 2.

Pier 2

The mudline depth was 1.5m (5') at the west column (column 1) of the pier and 1.5m (5') at the east column (column 5) of the pier. The diver cleaned a 0.3m (1') swath from waterline to mudline at the 6 o'clock position, revealing sound concrete.

Defect 1130

There is a 16th of an inch wide crack, at 9 o'clock in Column 3, running from 0.3m (1') below the bent cap, and extends 0.6m (2') to the 7 o'clock position. It is starting to delaminate.

Pier 3

The mudline depth was 2m (6.6') at the west column (column 1) of the pier and 1.5m (5') at the east column (column 5) of the pier. The diver cleaned a 0.3m (1') swath from waterline to mudline at the 9 o'clock position, revealing sound concrete.

Pier 4

The mudline depth was 1.5m (5') at the west column (column 1) of the pier and 1m (3.3') at the east column (column 5) of the pier. The diver cleaned a 0.3m (1') swath from waterline to mudline at the 9 o'clock position.

Defect 1080

There is a 0.3m (1') spall above Column 1, in the bent cap.

Defect 1120

There is cracking with rust staining on Column 2 at 5 and 6 o'clock.

CHANNEL AND CHANNEL PROTECTION

Prior to this inspection, the NBI Item 61, Channel and Channel Protection, rating was 9. The conditions present on the date of this UWI are consistent with that coding.

UNDERWATER INVESTIGATION

Next Inspection :	10-FEB-2020	Water Type	: Other
Inspection Freq.:	60 months	Max. Water Velocity:	0 mps
Dive Type	: B - Routine UW	Max. Water Depth :	2 m
Dive Mode	: D - Surface supplied	Max. Visibility :	1.0 m
Contractor	: N/A	Water Surface Elev.:	.64 m
Contract No.	: N/A		
Supervisor	: stirring/ Kendall	Diver	: Hunt
Tender	: Corker/ Stauts	Backup Diver	: stirring

SUBSTRUCTURE INVESTIGATED

Location	Depth(m)	Vel(mps)	Channel	Substructure Description
P2	1.5	0.0	Shells/Silt	RC Pile Bents
P3	2.0	0.0	Shells/Silt	RC Pile Bents
P4	1.5	0.0	Shells/Silt	RC Pile Bents

WORK RECOMMENDATIONS - NONE

Team Leader : Shane N. Stirling
Report Author : Shane N. Stirling
Inspected By : SN.Stirling/DL.Kendall

Richard M. Hunt

6-19-15

Richard M. Hunt (Registered Civil Engineer) (Date)

