DIVISION OF MAINTENANCE STRUCTURE MAINTENANCE & INVESTIGATIONS 100 South Main Street, 3rd Floor LOS ANGELES, CA 90012 PHONE (213) 897-2004 FAX (213) 897-2033



April 16, 2019

Mr. Shane Silsby Director of Public Works County of Orange P O Box 4048 Santa Ana, CA 92702-4048

Dear Mr. Silsby:

In accordance with Title 23 of the Code of Federal Regulations (Federal Highway Act) and the National Bridge Inspection Standards (NBIS), Caltrans Structure Maintenance and Investigations performed an inspection of 1 bridge under your jurisdiction. The type of inspection is indicated on the bridge report transmittal sheet. The bridges have been rated to indicate their deficiencies, structural adequacy, safe load carrying capacity and overall general condition.

Enclosed are copies of the Bridge Inspection Reports for the structures noted on the attached transmittal sheet. These reports contain descriptions of physical changes to the structures since the last inspection, recommendations for work to be done, and additional information not recorded in the previous Bridge Reports.

Your attention is directed to the requirements of Title 23, Part 650 of the Code of Federal Regulations, where newly completed structures or any modification of existing structures shall be entered in the inventory within 90 days. Please notify this office of any newly constructed bridge or culvert within your jurisdiction, more than 20 feet measured along the center of the roadway and carrying public vehicular traffic or over a public roadway, in order that it may be entered in the inventory of bridge structures in compliance with Federal requirements.

Should you have any questions regarding the enclosed Bridge Inspection Report, please contact Bing Wu @ (213) 897-0874.

Sincerely, Goden Werrelo

CHING CHAO

Structure Maintenance & Investigations - (Investigations-South)

Enclosures

DIVISION OF MAINTENANCE STRUCTURE MAINTENANCE & INVESTIGATIONS 100 South Main Street, 3rd Floor LOS ANGELES, CA 90012 PHONE (213) 897-2004 FAX (213) 897-2033



Bridge Report Transmittal Sheet

Batch <u>49028</u>

County of Orange		Inspe	ection	Outstanding		
Bridge # Bridge Name	Location	Date	Type	Work	Cost	
55C0511 SANTIAGO CREEK	1.74 MI. E/O ROUTE 55 FWY	12/21/2018	Routine	N		\$

1 Bridge(s) in this Transmittal

DIVISION OF MAINTENANCE STRUCTURE MAINTENANCE & INVESTIGATIONS 100 South Main Street, 3rd Floor LOS ANGELES, CA 90012 PHONE (213) 897-2004 FAX (213) 897-2033



WEB SITES:

The National Bridge Inspection Standards (NBIS) Recording and Coding Guide for the Structure Inventory and Appraisal of the Nation's Bridges, Element Level Inspection, Structure Maintenance and Investigations Manuals, Local Assistance Program Guidelines and other related information are posted on Division of Maintenance, Structure Maintenance and Investigations; Division of Local Assistance, Local Highway Bridge Program (HBP) and FHWA websites.

The websites can be accessed at:

- 1. "Caltrans Structure Maintenance and Investigations" http://www.dot.ca.gov/hq/structur/strmaint/
- 2. "Caltrans Division of Local Assistance"

http/www.dot.ca.gov/hq/LocalPrograms/hbrr99/hbrr99a.htm

3. "FHWA" http/www.fhwa.dot.gov/BRIDGE/mtguide.pdf

Inspection Type Definitions

Routine Inspection:

Routine Inspections consist of both the initial Inventory Inspection (the first inspection of the bridge that places it in the bridge inventory or when there has been a change in the configuration of the structure) and subsequent regularly scheduled inspections. The initial inspection provides all the Structural Inventory & Appraisal (SI&A) data required by federal and state regulations, determines the baseline structural conditions, lists any existing problems, and establishes the load capacity of the structure. Subsequent inspections consist of observations, measurements needed to determine the physical and functional condition of the bridge, to identify any changes from the previously recorded conditions, and verification of its load capacity. These inspections are generally conducted from the deck, ground and/or water level, and from permanent work platforms and walkways, if present. Inspection of underwater portions of the substructure is limited to observations during low-flow periods and/or probing for signs of undermining. Special equipment should be utilized in circumstances where its use provides the only practical access to areas of the structure.

Fracture Critical, Special Feature & Underwater Inspections:

Fracture Critical, Special Feature, and Underwater Inspections are up close, hands-on inspections of one or more members above or below the water level to identify any deficiencies not readily detectable using Routine Inspection procedures. These inspections generally require special equipment such as under-bridge inspection equipment, manlifts, boats, traffic control, and railroad flagging. Personnel with special skills such as divers or structural steel inspectors trained in non-destructive testing techniques may be required.

Other Inspections:

Other Inspections are conducted on damaged structures, structures that have developed specific problems, or structures suspected of developing problems. The scope of these investigations should be sufficient to determine the need for emergency load restrictions or closure of the structure, monitor a changing condition, and to assess the level of effort necessary to effect a repair.



Structure Maintenance & Investigations

Bridge Number : 55C0511

Facility Carried: VILLA PARK ROAD

Location : 1.74 MI. E/O ROUTE 55 FW

City

Inspection Date: 12/21/2018

Inspection Type

Bridge Inspection Report

Routine FC Underwater Special Other

STRUCTURE NAME: SANTIAGO CREEK

CONSTRUCTION INFORMATION

Year Built : 1982 Skew (degrees): 0 Year Modified: N/A No. of Joints : 0 Length (m) : 6.7 No. of Hinges : 0

Structure Description: Single 21.00 feet diameter x 330.00 feet long corrugated steel

multiplate pipe culvert (non-grade top) beneath 40.00 feet of earth

fill.

Span Configuration : (W) 21.00 feet (E)

SAFE LOAD CAPACITY AND RATINGS

Design Live Load: UNKNOWN

Permit Rating : PPPPP

Posting Load : Type 3: Legal Type 3S2: Legal Type 3-3: Legal

DESCRIPTION ON STRUCTURE

Deck X-Section: (N) 90.00 feet earth slope, 8.00 feet sw, 74.00 feet, 8.00 feet, 203.00 feet

earth slope (S).

Total Width: .0 m Net Width: .0 m No. of Lanes: 4 Speed: 45 mph

Min. Vertical Clearance: Unimpaired Overlay Thickness: 0.0 inches

Rail Code: NNNN

DESCRIPTION UNDER STRUCTURE

Channel Description: Earth basin reservoir downstream and natural gravel upstream.

NOTICE

The bridge inspection condition assessment used for this inspection is based on the American Association of State Highway and Transportation Officials (AASHTO) Bridge Element Inspection Manual 2013 as defined in Moving Ahead for Progress in the 21st Century (MAP-21) federal law. The new element inspection methodology may result in changes to related condition and appraisal ratings on the bridge without significant physical changes at the bridge.

The element condition information contained in this report represents the current condition of the bridge based on the most recent routine and special inspections. Some of the notes presented below may be from an inspection that occurred prior to the date noted in this report. Refer to the Scope and Access section of this inspection report for a description of which portions of the bridge were inspected on this date.

INSPECTION COMMENTARY

SCOPE AND ACCESS

A complete routine inspection was performed by walking on and around the bridge to inspect all visible elements of the bridge structure. A Culvert was inspected by walking on shoulder. Soffit and all substructure were inspected by walking underneath the Culvert with rainboots.

There is no need for a special equipment to inspect this structure.

HISTORY

Printed on: Tuesday 04/09/2019 07:49 AM

55C0511/AAAK/49028

INSPECTION COMMENTARY

As mentioned in the previous bridge inspection reports, the bridge number is changed from 55C0511M to 55C0511 because the structure is accessible from both sides.

CUVERT

This Metal Corregated Pipe is filled with concrete material at both entrances and AC roadway on top.

The culvert invert was rusted about 25.0 percentage of the circumference throughout the culvert length, most noticeable at the ends, and at the seam connection of the plates (see photos 3 and 4).

There are few area showing cut 2.0 to 8.0 inches long of the steel plates scattered at both ends. (see photos 7 to 9).

The galvanized coating system is failed and rust is noticed about 30% of the steel pipe area especially the bottom part. (see photos 3 and 4).

There is a shallow water at the time of inspection.

SAFE LOAD CAPACITY

This load rating was assigned temporarily until calculations for this structure can be completed. The load rating for this bridge was assigned temporary in accordance with SMI procedures for steel culvert. A Load Rating Summary Sheet was archived on 04/25/2017.

ELEME		TION RATINGS AND COMMENTARY							
Elem No.	Defect De /Prot	fect Element Description	Env	Total Qty	Units		each Co		
240		Culvert-Steel	2	101	m	75	26	0	0
	1000	Corrosion	2	26		0	26	0	0
	1010	Cracking	2	2		2	0	0	0
	516	Steel Coating-Galvanized	2	4042	sq.m	2842	700	300	200
	34	40 Effectiveness (Steel PC)	2	1200		0	700	300	200

(240)

There were no significant defects noted.

(240-1000)

The culvert invert was rusted about 25% of the circumference throughout the culvert length, most noticeable at the ends, and at the seam connection of the plates (see photos 3 and 4)

(240-1010)

There are few area showing cut 2.0 to 8.0 inches long of the steel plates scattered at both ends. (see photos 7 to 9).

(240-516)

The galvanized coating system is failed and rust is noticed about 30% of the steel pipe area especially the bottom part. (see photos 3 and 4).

(240-516-3440)

The galvanized coating system is failed and rust is noticed about 30% of the steel pipe area especially the bottom part. (see photos 3 and 4).

WORK RECOMMENDATIONS - NONE

Team Leader : Edwin Mah

Report Author : Nelson N. Vo

Inspected By : NN.Vo/E.Mah

Edwin Mah (Registered Civil Engineer)

(Date)

4/9/2019



STRUCTURE INVENTORY AND APPRAISAL REPORT

/11	**************************************		**************************************
	STATE NAME- CALIFORNIA 069		STATUS
	STRUCTURE NUMBER 55C0511		HEALTH INDEX 91.5
	INVENTORY ROUTE (ON/UNDER) - ON 140000000		DATE: COMPLETON TWO
	HIGHWAY AGENCY DISTRICT 12		•
	COUNTY CODE 059 (4) PLACE CODE 00000	(********** CLASSIFICATION ********* CODE
(6)	FEATURE INTERSECTED- SANTIAGO CREEK		NBIS BRIDGE LENGTH- YES Y
(7)	FACILITY CARRIED- VILLA PARK ROAD		HIGHWAY SYSTEM- ROUTE ON NHS 1
(9)	LOCATION- 1.74 MI. E/O ROUTE 55 FWY		FUNCTIONAL CLASS- OTHER PRIN ART URBAN 14
(11)	MILEPOINT/KILOMETERPOINT 0		DEFENSE HIGHWAY- NOT STRAHNET 0
(12)	BASE HIGHWAY NETWORK- PART OF NET 1		PARALLEL STRUCTURE- NONE EXISTS N
(13)	LRS INVENTORY ROUTE & SUBROUTE 00000000000	(102)	DIRECTION OF TRAFFIC- 2 WAY 2
(16)	LATITUDE 33 DEG 48 MIN 35.29 SEC	(103)	TEMPORARY STRUCTURE-
(17)	LONGITUDE 117 DEG 48 MIN 19.38 SEC	(105)	FED.LANDS HWY- NOT APPLICABLE 0
(98)	BORDER BRIDGE STATE CODE % SHARE %	(110)	DESIGNATED NATIONAL NETWORK - NOT ON NET 0
(99)	BORDER BRIDGE STRUCTURE NUMBER	(20)	TOLL- ON FREE ROAD 3
		(21)	MAINTAIN- COUNTY HIGHWAY AGENCY 02
	******* STRUCTURE TYPE AND MATERIAL *******	(22)	OWNER- COUNTY HIGHWAY AGENCY 02
(43)	STRUCTURE TYPE MAIN: MATERIAL- STEEL	(37)	HISTORICAL SIGNIFICANCE- NOT ELIGIBLE 5
(44)	TYPE- CULVERT CODE 319		********** CONDITION *********** CODE
(44)	STRUCTURE TYPE APPR: MATERIAL- OTHER/NA		
()	TYPE- OTHER/NA CODE 000		DECK N
	NUMBER OF SPANS IN MAIN UNIT 1		SUPERSTRUCTURE N
(46)	NUMBER OF APPROACH SPANS 0		SUBSTRUCTURE N
(107)	DECK STRUCTURE TYPE- NOT APPLICABLE CODE N		CHANNEL & CHANNEL PROTECTION 8
(108)	WEARING SURFACE / PROTECTIVE SYSTEM:	(62)	CULVERTS 6
A)	TYPE OF WEARING SURFACE- NOT APPLICABLE CODE $_{ m N}$		****** LOAD RATING AND POSTING ****** CODE
	TYPE OF MEMBRANE- NOT APPLICABLE CODE $_{ m N}$	(31)	DESIGN LOAD- UNKNOWN 0
C)	TYPE OF DECK PROTECTION- NOT APPLICABLE $_{\mbox{\scriptsize CODE}}$ N		OPERATING RATING METHOD- FIELD EVAL/ENG JUD 0
	******** AGE AND SERVICE **********		OPERATING RATING- 54.1
(27)	YEAR BUILT 1982		INVENTORY RATING METHOD- FIELD EVAL/ENG JUL 0
(106)	YEAR RECONSTRUCTED 0000		INVENTORY RATING- 32.4
(42)	TYPE OF SERVICE: ON- HIGHWAY-PEDESTRIAN 5		BRIDGE POSTING- EQUAL TO OR ABOVE LEGAL LOADS 5
	UNDER- WATERWAY 5		STRUCTURE OPEN, POSTED OR CLOSED- A
	LANES: ON STRUCTURE 04 UNDER STRUCTURE 00		DESCRIPTION- OPEN, NO RESTRICTION
	AVERAGE DAILY TRAFFIC 26000		
(30)	YEAR OF ADT 2018 (109) TRUCK ADT 1 %		********** APPRAISAL ********** CODE
(19)	BYPASS, DETOUR LENGTH 6 KM		STRUCTURAL EVALUATION 6
	********** GEOMETRIC DATA **********		DECK GEOMETRY N
(48)	LENGTH OF MAXIMUM SPAN 6.4 M		UNDERCLEARANCES, VERTICAL & HORIZONTAL N
(49)	STRUCTURE LENGTH 6.7 M		WATER ADEQUACY 8
(50)	CURB OR SIDEWALK: LEFT 0.0 M RIGHT 0.0 M		APPROACH ROADWAY ALIGNMENT 8
	BRIDGE ROADWAY WIDTH CURB TO CURB 0.0 M		TRAFFIC SAFETY FEATURES NNNN
(52)	DECK WIDTH OUT TO OUT 0.0 M	(113)	SCOUR CRITICAL BRIDGES 8
(32)	APPROACH ROADWAY WIDTH (W/SHOULDERS) 25.0 M		****** PROPOSED IMPROVEMENTS *******
(33)	BRIDGE MEDIAN - NO MEDIAN 0	(75)	TYPE OF WORK- CODE
(34)	SKEW 0 DEG (35) STRUCTURE FLARED NO		LENGTH OF STRUCTURE IMPROVEMENT M
(10)	INVENTORY ROUTE MIN VERT CLEAR 99.99 M	(94)	BRIDGE IMPROVEMENT COST
	INVENTORY ROUTE TOTAL HORIZ CLEAR 25.0 M		ROADWAY IMPROVEMENT COST
(53)	MIN VERT CLEAR OVER BRIDGE RDWY 99.99 M		TOTAL PROJECT COST
(54)	MIN VERT UNDERCLEAR REF- NOT H/RR 0.00 M		YEAR OF IMPROVEMENT COST ESTIMATE
(55)	MIN LAT UNDERCLEAR RT REF- NOT H/RR 0.0 M		FUTURE ADT 54299
(56)	MIN LAT UNDERCLEAR LT 0.0 M		YEAR OF FUTURE ADT 2036
	*********** NAVIGATION DATA *********	(113)	
(38)	NAVIGATION CONTROL- NOT APPLICABLE CODE N		**************************************
	PIER PROTECTION- CODE		INSPECTION DATE 12/18 (91) FREQUENCY 24 MO
	NAVIGATION VERTICAL CLEARANCE 0.0 M		CRITICAL FEATURE INSPECTION: (93) CFI DATE
	VERT-LIFT BRIDGE NAV MIN VERT CLEAR M		FRACTURE CRIT DETAIL- NO MO A)
(40)	NAVIGATION HORIZONTAL CLEARANCE 0.0 M		UNDERWATER INSP- NO MO B)
		C)	OTHER SPECIAL INSP- NO MO C)





Photo No. 1 Rust was noticed at the bottom surface of the corregated pipe throughout.



Rust was noticed at the bottom surface of the corregated pipe throughout. (N end).




Photo No. 1 Rust was formed throughout at the bottom surface.




Photo No. 3 Rust is noticed at the bottom of the steel pipe throught the entire length.



Photo No. 4 Rust is more noticed at the south end.