



LAGUNA CANYON CHANNEL (IO2) SEGMENT 1 RIGHTSIDE FACE OF WALL STATION OFFSET REPORT

1of3



Job:
Job number: EF21286
Crew: Lofgreen and Party

Request number:
Date Rcvd:6/18/21
Completed:6/22/21

THIS IS A SURVEY OF THE EXISTING CONDITIONS OF THE LAGUNA CANYON BOX CHANNEL REGARDING THE HORIZONTAL POSITION OF THE INSIDE TOP OF WALL RELATIVE TO EXISTING GRADELINE. THE CENTERLINE ALIGNMENT STATIONS WERE REVISED FROM THE 2019 REPORT TO MATCH THE REVISED ALIGNMENT DATED: 12/5/20. SAID ALIGNMENT IS SHOWN ON THE TOPOGRAPHIC REVISION DATED: 1/20/21. THE BEGINNING POINT 47000 IS EQUAL TO POINT 46034 OF THE 11/26/2019 REPORT. A NEGATIVE VALUE INDICATES TOP OF WALL LEANING INWARD TOWARDS CL CHANNEL ALIGNMENT RELATIVE TO EXISTING GRADELINE. THE GREEN HIGHLIGHT INDICATES THE CROSSBEAM SUPPORT AREA.THE OFFSET VARIANCE SHOULD TAKE IN ACCOUNT A TOLERANCE OF ± 0.03 FEET.

POINT	CL STATION (REVISED 2021 STATIONING)	2019 OFFSET TO INSIDE FACE TOP OF WALL FROM RIGHTSIDE GRADELINE	2021 OFFSET TO INSIDE FACE TOP OF WALL FROM RIGHTSIDE GRADELINE	OFFSET VARIANCE	DESCRIPTION
47011	12+86	-0.10	-0.08	0.02	INSIDE FACE TOP OF WALL AT NE FACE OF BRIDGE
47010	13+04	-0.20	-0.05	0.15	INSIDE FACE TOP OF WALL
47009	13+32	-0.33	-0.22	0.11	INSIDE FACE TOP OF WALL
47008	13+59	-0.13	-0.15	-0.02	INSIDE FACE TOP OF WALL
47012	13+83	-0.17	-0.25	-0.08	INSIDE FACE TOP OF WALL AT SW FACE OF BRIDGE
47013	14+66	-0.04	-0.14	-0.10	INSIDE FACE TOP OF WALL AT NE FACE OF BRIDGE
47014	14+90	-0.13	-0.19	-0.06	INSIDE FACE TOP OF WALL
47015	15+16	-0.08	-0.07	0.01	INSIDE FACE TOP OF WALL
47016	15+23	-0.02	-0.04	-0.02	INSIDE FACE TOP OF WALL AT SW FACE OF BRIDGE
47017	15+53	-0.12	-0.13	-0.01	INSIDE FACE TOP OF WALL
47018	15+69	0.04	0.02	-0.02	INSIDE FACE TOP OF WALL AT SW FACE OF BRIDGE
47019	15+86	-0.01	-0.09	-0.08	INSIDE FACE TOP OF WALL AT NE FACE OF BRIDGE
47020	16+09	-0.23	-0.20	0.03	INSIDE FACE TOP OF WALL AT SW FACE OF BRIDGE
47045	16+55	-0.07	-0.13	-0.06	INSIDE FACE TOP OF WALL AT NE FACE OF BRIDGE
47046	16+74	-0.22	-0.20	0.02	INSIDE FACE TOP OF WALL
47047	17+01	-0.10	-0.11	-0.01	INSIDE FACE TOP OF WALL
47048	17+29	0.01	-0.02	-0.03	INSIDE FACE TOP OF WALL
47049	17+33	0.04	0.00	-0.04	INSIDE FACE TOP OF WALL AT SW FACE OF BRIDGE
47050	17+49	-0.03	-0.07	-0.04	INSIDE FACE TOP OF WALL AT NE FACE OF BRIDGE
47051	17+57	-0.10	-0.14	-0.04	INSIDE FACE TOP OF WALL
47052	17+85	-0.13	-0.20	-0.07	INSIDE FACE TOP OF WALL
47053	18+11	-0.27	-0.33	-0.06	INSIDE FACE TOP OF WALL
47054	18+37	-0.14	-0.22	-0.08	INSIDE FACE TOP OF WALL



LAGUNA CANYON CHANNEL (IO2) SEGMENT 1 RIGHTSIDE FACE OF WALL STATION OFFSET REPORT

2of3



Job:
Job number: EF21286
Crew: Lofgreen and Party

Request number:
Date Rcvd:6/18/21
Completed:6/22/21

47055	18+63	-0.15	-0.27	-0.12	INSIDE FACE TOP OF WALL
47056	18+89	-0.17	-0.21	-0.04	INSIDE FACE TOP OF WALL
47057	19+16	-0.19	-0.25	-0.06	INSIDE FACE TOP OF WALL
47058	19+41	-0.17	-0.24	-0.07	INSIDE FACE TOP OF WALL
47059	19+67	-0.05	-0.09	-0.04	INSIDE FACE TOP OF WALL
47060	19+73	-0.01	-0.05	-0.04	INSIDE FACE TOP OF WALL AT SW FACE OF BRIDGE
47068	19+89	-0.05	-0.01	0.04	INSIDE FACE TOP OF WALL AT NE FACE OF BRIDGE
47069	20+18	-0.12	-0.14	-0.02	INSIDE FACE TOP OF WALL
47070	20+44	-0.20	-0.17	0.03	INSIDE FACE TOP OF WALL
47071	20+71	-0.21	-0.19	0.02	INSIDE FACE TOP OF WALL
47072	20+97	-0.33	-0.30	0.03	INSIDE FACE TOP OF WALL
47074	21+22	-0.20	-0.18	0.02	INSIDE FACE TOP OF WALL
47075	21+50	-0.21	-0.16	0.05	INSIDE FACE TOP OF WALL
47076	21+76	-0.22	-0.19	0.03	INSIDE FACE TOP OF WALL
47077	22+02	-0.21	-0.17	0.04	INSIDE FACE TOP OF WALL
47078	22+52	-0.16	-0.12	0.04	INSIDE FACE TOP OF WALL
47079	22+79	-0.12	-0.10	0.02	INSIDE FACE TOP OF WALL
47080	23+04	-0.28	-0.24	0.04	INSIDE FACE TOP OF WALL
47081	23+24	-0.28	-0.23	0.05	INSIDE FACE TOP OF WALL
47082	23+50	-0.25	-0.22	0.03	INSIDE FACE TOP OF WALL
47083	23+78	-0.16	-0.11	0.05	INSIDE FACE TOP OF WALL
47084	24+04	-0.17	-0.12	0.05	INSIDE FACE TOP OF WALL
47085	24+32	-0.14	-0.10	0.04	INSIDE FACE TOP OF WALL
47086	24+59	-0.02	0.04	0.06	INSIDE FACE TOP OF WALL
47087	24+85	-0.12	-0.07	0.05	INSIDE FACE TOP OF WALL
47088	25+12	-0.12	-0.08	0.04	INSIDE FACE TOP OF WALL
47089	25+41	-0.10	-0.08	0.02	INSIDE FACE TOP OF WALL
47091	25+67	-0.10	-0.08	0.02	INSIDE FACE TOP OF WALL
47092	25+96	-0.07	-0.08	-0.01	INSIDE FACE TOP OF WALL
47093	26+16	0.04	0.04	0.00	INSIDE FACE TOP OF WALL AT SW FACE OF BRIDGE
47094	26+32	-0.03	-0.04	-0.01	INSIDE FACE TOP OF WALL AT NE FACE OF BRIDGE
47095	26+48	-0.14	-0.17	-0.03	INSIDE FACE TOP OF WALL
47096	26+73	-0.06	-0.07	-0.01	INSIDE FACE TOP OF WALL
47097	26+80	-0.07	-0.06	0.01	INSIDE FACE TOP OF WALL
47136	27+23	-0.10	-0.11	-0.01	INSIDE FACE TOP OF WALL
47137	27+45	-0.17	-0.16	0.01	INSIDE FACE TOP OF WALL



LAGUNA CANYON CHANNEL (102) SEGMENT 1 RIGHTSIDE FACE OF WALL STATION OFFSET REPORT

3of3



Job:
Job number: EF21286
Crew: Lofgreen and Party

Request number:
Date Rcvd:6/18/21
Completed:6/22/21

47138	27+66	-0.20	-0.19	0.01	INSIDE FACE TOP OF WALL
47139	27+93	-0.17	-0.17	0.00	INSIDE FACE TOP OF WALL
47140	28+13	0.04	0.00	-0.04	INSIDE FACE TOP OF WALL AT SW FACE OF BRIDGE
47141	28+83	0.07	-0.02	-0.09	INSIDE FACE TOP OF WALL
47142	29+05	0.02	-0.03	-0.05	INSIDE FACE TOP OF WALL
47143	29+29	0.05	-0.02	-0.07	INSIDE FACE TOP OF WALL AT SW FACE OF BRIDGE
47145	29+53	0.08	0.03	-0.05	INSIDE FACE TOP OF WALL AT NE FACE OF BRIDGE
47146	29+69	0.10	0.06	-0.04	INSIDE FACE TOP OF WALL
47168	29+74	0.06	-0.07	-0.13	INSIDE FACE TOP OF WALL
47169	29+95	0.02	-0.02	-0.04	INSIDE FACE TOP OF WALL
47170	30+13	0.05	0.03	-0.02	INSIDE FACE TOP OF WALL
47171	30+34	0.11	0.11	0.00	INSIDE FACE TOP OF WALL
47172	30+56	0.01	-0.02	-0.03	INSIDE FACE TOP OF WALL
47173	30+78	-0.01	-0.11	-0.10	INSIDE FACE TOP OF WALL
47174	31+01	0.04	0.01	-0.03	INSIDE FACE TOP OF WALL
47175	31+24	0.12	0.05	-0.07	INSIDE FACE TOP OF WALL
47176	31+50	0.07	0.10	0.03	INSIDE FACE TOP OF WALL
47177	31+72	0.06	0.06	0.00	INSIDE FACE TOP OF WALL AT SW FACE OF BRIDGE
47178	31+92	0.16	0.12	-0.04	INSIDE FACE TOP OF WALL AT NE FACE OF BRIDGE
47179	32+15	0.12	0.10	-0.02	INSIDE FACE TOP OF WALL
47180	32+37	0.10	0.06	-0.04	INSIDE FACE TOP OF WALL