

Access Compliance Report Public Rights-of-Way (Curb Ramps)



Main Street: CARREY_AVECross Street: STANTON_AVELocation:SEADA ID: RPAT210921125914Ramp Type: Type 4 - ParallelInitial Pass/Fail: PassOverall Compliance: NoSeverity Score:5

Codes/Mitigation Info/Possible Solution

Field Measurements/Component Compliance



Possible Solutions:

Remove & Replace Curb Slope. Remove & Replace Gutter.

Surveyor Notes:

N/A

OC Std/PROW:

R304.2.2, R304.5.4, STD 1115


Total Cost: \$ 504

| Parcel ID Number | 066-373-19 | Street 1 Name | CARREY_AVE |
|--------------------------|------------|-------------------------|-------------|
| Ramp Island Or Median | None | Stop Condition-Street 1 | NoControl |
| Ramp Orientation | Diag | Street 2 Name | STANTON_AVE |
| Google Street View Link: | | Stop Condition-Street 2 | NoControl |

http://www.google.com/maps/@?api=1&map_action=pano&viewpoint=33.89101256,-117.99401803

Obstruction and Utility Measurement/Component Compliance

| Com | pliance Description | Data | Com | oliance | Description | Data |
|-----|------------------------|------|-----|-----------|-------------|------|
| Yes | Obstructions Present? | No | N/A | Utilities | Present? | No |
| | Obstruction Types | N/A | | Utility T | /pes | |
| | Obstruction Dimensions | N/A | J | | | N/A |



| Field Measurements/Component Compliance | | | | | | | | |
|---|-----|-------------------------------|--------|-----|-------------------------------|--------|--|--|
| | Com | pliance Description | Data | Com | pliance Description | Data | | |
| e & | N/A | Ramp Length LT (in) | 56 | N/A | Ramp Length RT (in) | 55 | | |
| | Yes | Ramp Width LT (in) | 100 | Yes | Ramp Width RT (in) | 99 | | |
| | Yes | Ramp Run Slope LT (%) | 7.4 | Yes | Ramp Run Slope RT (%) | 4 | | |
| | Yes | Ramp Cross Slope LT (%) | 0.6 | Yes | Ramp Cross Slope RT (%) | 1.2 | | |
| | N/A | Landing Present | Yes | Yes | DWS Provided | Yes | | |
| | N/A | Landing Length (in) | 99 | Yes | DWS Contrast | Yes | | |
| | Yes | Landing Width (in) | 48 | Yes | DWS Length (in) | 36 | | |
| | Yes | Landing Run Slope (%) | 1.9 | Yes | DWS Full Width | Yes | | |
| | Yes | Landing Cross Slope (%) | 2.1 | | DWS Offset Type | Single | | |
| | N/A | Landing Movement Obstructed? | No | Yes | DWS Offset Left (in) | 0 | | |
| | | Landing Movement Type | Curb | Yes | DWS Offset Right (in) | N/A | | |
| | N/A | Landing Shared | No | | | | | |
| | N/A | Clear Space | Yes | | | | | |
| | N/A | Clear Space To Crosswalk (in) | 48 | | | | | |
| \$ 504 | N/A | Marked Crosswalk 1 | No | N/A | Marked Crosswalk 2 | No | | |
| | | Crossing 1 Direction | N | | Crossing 2 Direction | W | | |
| ARREY_AVE | | Marked Crosswalk 1 Width (in) | N/A | | Marked Crosswalk 2 Width (in) | N/A | | |
| NoControl | N/A | Ramp Inside Crosswalk 1 | N/A | N/A | Ramp Inside Crosswalk 2 | N/A | | |
| NTON_AVE | | Crossing 1 Slope (%) | 1.9 | | Crossing 2 Slope (%) | 5.9 | | |
| NoControl | | Crossing 1 Cross Slope (%) | 4 | | Crossing 2 Cross Slope (%) | 0.2 | | |
| | Yes | Gutter Ponding | No | No | Curb Slope | 9.1 | | |
| | Yes | Gutter Lip Height (in) | 0 | | Road Run Slope (%) | 3.2 | | |
| Data | No | Gutter Run Slope (%) | 5.3 | | Road Cross Slope (%) | 2 | | |
| <u>Data</u> | Yes | Gutter Cross Slope (%) | 3.1 | Yes | Perpendicular Joint Present | Yes | | |
| No Yes Overall Surface Condition Acce | | | ptable | | | | | |
| N/A | | Cross Gutter Present? | Yes | | Spandrel Present? | Yes | | |
| N/A | | Replace Cross Gutter? | No | | Replace Spandrel? | No | | |
| | | | | | | | | |