



Access Compliance Report Public Rights-of-Way (Curb Ramps)



Main Street: RAINIER_DR Cross Street: MALENA_DR Location: SE

ADA ID: RPAT210930121619 Ramp Type: Type 1 - Perpendicular Diagonal Initial Pass/Fail: Fail Overall Compliance: No Severity Score: 2

Codes/Mitigation Info/Possible Solution Field Measurements/Component Compliance



Possible Solutions:
Remove & Replace Curb Ramp With Two New Directional Ramps or Equivalent.

Surveyor Notes:
N/A

OC Std/PROW:
R304.5.3, STD 1115

Total Cost: \$ 6160

Parcel ID Number 395-232-01
Ramp Island Or Median None
Ramp Orientation Diag
Google Street View Link:
http://www.google.com/maps/@?api=1&map_action=pano&viewpoint=33.77023812,-117.8231537

Street 1 Name RAINIER_DR
Stop Condition-Street 1 NoControl
Street 2 Name MALENA_DR
Stop Condition-Street 2 NoControl

Obstruction and Utility Measurement/Component Compliance			
Compliance	Description	Data	Compliance Description Data
Yes	Obstructions Present?	No	N/A Utilities Present? No
	Obstruction Types	N/A	Utility Types
	Obstruction Dimensions	N/A	N/A



Compliance	Description	Data	Compliance	Description	Data
N/A	Ramp Length (in)	132	N/A	Flare Type LT	N/A
Yes	Ramp Width (in)	48			N/A
Yes	Ramp Run Slope (%)	6	N/A	Flare Slope LT (%)	N/A
No	Ramp Cross Slope (%)	3.6	N/A	Flare Traversable LT	N/A
N/A	Landing Present	N/A	N/A	Flare Type RT	N/A
N/A	Landing Length (in)	N/A			N/A
N/A	Landing Width (in)	N/A	N/A	Flare Slope RT (%)	N/A
N/A	Landing Run Slope (%)	N/A	N/A	Flare Traversable RT	N/A
N/A	Landing Cross Slope (%)	N/A	N/A	DWS Provided	N/A
N/A	Landing Movement Obstructed?	N/A	N/A	DWS Contrast	N/A
	Landing Movement Type	N/A	N/A	DWS Length (in)	N/A
N/A	Landing Shared	N/A	N/A	DWS Full Width	N/A
N/A	Clear Space	Yes	N/A	DWS Offset Left (in)	N/A
N/A	Clear Space To Crosswalk (in)	N/A	N/A	DWS Offset Right (in)	N/A
N/A	Marked Crosswalk 1	No	N/A	Marked Crosswalk 2	No
	Crossing 1 Direction	N		Crossing 2 Direction	W
	Marked Crosswalk 1 Width (in)	N/A		Marked Crosswalk 2 Width (in)	N/A
N/A	Ramp Inside Crosswalk 1	N/A	Yes	Ramp Inside Crosswalk 2	N/A
	Crossing 1 Slope (%)	4.6		Crossing 2 Slope (%)	3.1
	Crossing 1 Cross Slope (%)	0.8		Crossing 2 Cross Slope (%)	4
N/A	Gutter Ponding	N/A	N/A	Curb Slope	0.9
Yes	Gutter Lip Height (in)	0		Road Run Slope (%)	2.4
N/A	Gutter Run Slope (%)	N/A		Road Cross Slope (%)	8.1
N/A	Gutter Cross Slope (%)	N/A			
Yes	Overall Surface Condition: Acceptable		Yes	Perp Joint Present	Yes
	Cross Gutter Present?	No		Spandrel Present?	No
	Replace Cross Gutter?	N/A		Replace Spandrel?	N/A