

Access Compliance Report Public Rights-of-Way (Curb Ramps)



| Main Street: E_SANTA_CLARA_AVE | | Cross Street: FLINT_DR | Location: | NW | |
|--------------------------------|------------------------------|-------------------------|------------------------|-----------------|----|
| ADA ID: RPAT211019092149 | Ramp Type: Type 4 - Parallel | Initial Pass/Fail: Fail | Overall Compliance: No | Severity Score: | 15 |

Codes/Mitigation Info/Possible Solution



Possible Solutions: Remove & Replace Curb Ramp With Two New Directional Ramps or Equivalent.

Surveyor Notes:

N/A

OC Std/PROW:

R304.3.2, STD 1115

Total Cost: 4000

| Parcel ID Number | 395-223-08 | Street 1 Name | E_SANTA_CLARA_AVE |
|--------------------------|------------|-------------------------|-------------------|
| Ramp Island Or Median | None | Stop Condition-Street 1 | NoControl |
| Ramp Orientation | Diag | Street 2 Name | FLINT_DR |
| Google Street View Link: | | Stop Condition-Street 2 | StopSign |

http://www.google.com/maps/@?api=1&map_action=pano&viewpoint=33.76723284,-117.8212836

Obstruction and Utility Measurement/Component Compliance

| Compliance Description | Data Compliance Description | Data |
|---------------------------|-----------------------------|------|
| Yes Obstructions Present? | No N/A Utilities Present? | No |
| Obstruction Types | N/A Utility Types | |
| Obstruction Dimensions | N/A | N/A |



| | Field Measurements/Component Compliance | | | | | | | |
|----|---|--|------|-----|----------|------------------------|------|--|
| | Compliance Description | | Data | Com | pliance | Description | Data | |
| | N/A | Ramp Length LT (in) | 101 | N/A | Ramp L | ength RT (in) | 107 | |
| | Yes | Ramp Width LT (in) | 61 | Yes | Ramp V | /idth RT (in) | 83 | |
| | Yes | Ramp Run Slope LT (%) | 6.4 | No | Ramp R | un Slope RT (%) | 9.2 | |
| | Yes | Ramp Cross Slope LT (%) | 1.5 | Yes | Ramp C | ross Slope RT (%) | 1.4 | |
| | N/A | Landing Present | N/A | N/A | DWS Pr | rovided | N/A | |
| | N/A | Landing Length (in) | N/A | N/A | DWS Co | ontrast | N/A | |
| | N/A | Landing Width (in) | N/A | N/A | DWS Le | ength (in) | N/A | |
| | N/A | Landing Run Slope (%) | N/A | N/A | DWS Fu | ıll Width | N/A | |
| | N/A | Landing Cross Slope (%) | N/A | | DWS Of | fset Type | N/A | |
| | N/A | Landing Movement Obstructed? | N/A | N/A | DWS Of | ffset Left (in) | N/A | |
| | | Landing Movement Type | N/A | N/A | DWS Of | ffset Right (in) | N/A | |
| | N/A | Landing Shared | N/A | | | | | |
| | N/A | Clear Space | Yes | | | | | |
| | N/A | Clear Space To Crosswalk (in) | N/A | | | | | |
| 0 | N/A | Marked Crosswalk 1 | No | N/A | Marked | Crosswalk 2 | No | |
| | | Crossing 1 Direction | S | | Crossing | g 2 Direction | E | |
| Ε | | Marked Crosswalk 1 Width (in) | N/A | | Marked | Crosswalk 2 Width (in) | N/A | |
| ol | N/A | Ramp Inside Crosswalk 1 | N/A | N/A | Ramp Ir | nside Crosswalk 2 | N/A | |
| R | | Crossing 1 Slope (%) | 8.8 | | Crossing | g 2 Slope (%) | 0.8 | |
| n | | Crossing 1 Cross Slope (%) | 1 | | Crossing | g 2 Cross Slope (%) | 4.3 | |
| | N/A | Gutter Ponding | N/A | N/A | Curb Slo | ope | 7 | |
| | Yes | Gutter Lip Height (in) | 0 | | Road R | un Slope (%) | 0.9 | |
| | N/A | Gutter Run Slope (%) | N/A | | Road Ci | ross Slope (%) | 0.5 | |
| a | N/A | Gutter Cross Slope (%) | N/A | Yes | Perpend | licular Joint Present | Yes | |
| 0 | Yes | s Overall Surface Condition Acceptable | | | | | | |
| | | Cross Gutter Present? | Yes | | Spandr | el Present? | Yes | |
| Α | | Replace Cross Gutter? | No | | Replace | e Spandrel? | No | |
| | l | | | | | | | |