

Access Compliance Report Public Rights-of-Way (Curb Ramps)



Main Street: MARSTON LN **Cross Street: SYLVANOAK WAY** Location:

Severity Score: ADA ID: RPRK211115121759 Ramp Type: Type 4 - Parallel **Initial Pass/Fail: Pass Overall Compliance: No** 25

Codes/Mitigation Info/Possible Solution



Remove & Replace Curb Ramp With Two New Directional Ramps or Equivalent. Remove & Replace Gutter.

Surveyor Notes:

Possible Solutions:

N/A

OC Std/PROW:

R204.3, R304.2.1, R304.2.2-Perp, R304.3.2-Para, R304.5.3, R305, R304.5.4, STD 1115

Total Cost: 4252

| Parcel ID Number | 759-641-47 |
|--------------------------|------------|
| Ramp Island Or Median | None |
| Ramp Orientation | Diag |
| Google Street View Link: | |

Street 1 Name MARSTON LN Stop Condition-Street 1 **NoControl** Street 2 Name SYLVANOAK_WAY Stop Condition-Street 2 NoControl

http://www.google.com/maps/@?api=1&map action=pano&viewpoint=33.55579166,-117.63918936

Obstruction and Utility Measurement/Component Compliance

| Com | pliance Description | Data | Compliance Description | Data |
|-----|------------------------|------|------------------------|------|
| Yes | Obstructions Present? | No | N/A Utilities Present? | No |
| | Obstruction Types | N/A | Utility Types | |
| | Obstruction Dimensions | N/A | | N/A |



| Field Measurements/Component Compliance | | | | | | | | |
|---|-----|---------------------------------|--------|-----|-------------------------------|------|--|--|
| | Com | pliance Description | Data | Com | pliance Description | Data | | |
| | N/A | Ramp Length LT (in) | 145 | N/A | Ramp Length RT (in) | 137 | | |
| | Yes | Ramp Width LT (in) | 51 | Yes | Ramp Width RT (in) | 51 | | |
| | Yes | Ramp Run Slope LT (%) | 5.8 | Yes | Ramp Run Slope RT (%) | 1 | | |
| | Yes | Ramp Cross Slope LT (%) | 0.5 | Yes | Ramp Cross Slope RT (%) | 0.1 | | |
| | N/A | Landing Present | No | No | DWS Provided | No | | |
| | N/A | Landing Length (in) | N/A | N/A | DWS Contrast | N/A | | |
| | No | Landing Width (in) | N/A | N/A | DWS Length (in) | N/A | | |
| | No | Landing Run Slope (%) | N/A | N/A | DWS Full Width | N/A | | |
| | No | Landing Cross Slope (%) | N/A | | DWS Offset Type | N/A | | |
| | N/A | Landing Movement Obstructed? | No | N/A | DWS Offset Left (in) | N/A | | |
| | | Landing Movement Type | Curb | N/A | DWS Offset Right (in) | N/A | | |
| | N/A | Landing Shared | N/A | | | | | |
| | N/A | Clear Space | Yes | | | | | |
| | N/A | Clear Space To Crosswalk (in) | 48 | | | | | |
| 2 | N/A | Marked Crosswalk 1 | No | N/A | Marked Crosswalk 2 | No | | |
| | | Crossing 1 Direction | NW | | Crossing 2 Direction | SW | | |
| ı | | Marked Crosswalk 1 Width (in) | N/A | | Marked Crosswalk 2 Width (in) | N/A | | |
| ı | N/A | Ramp Inside Crosswalk 1 | N/A | N/A | Ramp Inside Crosswalk 2 | N/A | | |
| , | | Crossing 1 Slope (%) | 8.0 | | Crossing 2 Slope (%) | 1.4 | | |
| ı | | Crossing 1 Cross Slope (%) | 3.3 | | Crossing 2 Cross Slope (%) | 3.5 | | |
| | Yes | Gutter Ponding | No | Yes | Curb Slope | 8.1 | | |
| | Yes | Gutter Lip Height (in) | 0 | | Road Run Slope (%) | 6.2 | | |
| | No | Gutter Run Slope (%) | 12.7 | | Road Cross Slope (%) | 1.7 | | |
| 1 | No | Gutter Cross Slope (%) | 6.9 | No | Perpendicular Joint Present | No | | |
|) | Yes | Overall Surface Condition Accep | ptable | | | | | |
| | | Cross Gutter Present? | No | | Spandrel Present? | No | | |
| ۱ | | Replace Cross Gutter? | N/A | | Replace Spandrel? | N/A | | |
| | 1 | | | | | | | |