

## **Access Compliance Report Public Rights-of-Way** (Curb Ramps)



Main Street: CHAPMAN AVE **Cross Street: RANCHO SANTIAGO BLVD** Location: NW

ADA ID: RPRK211223125852 Ramp Type: Type 4 - Parallel **Initial Pass/Fail: Pass Overall Compliance: No Severity Score:** 

## **Codes/Mitigation Info/Possible Solution**



Remove & Replace Curb Ramp With Two New Directional Ramps or Equivalent. Utility Present.

Surveyor Notes:

N/A

OC Std/PROW:

R304.5.3, R304.2.2-Perp, R304.3.2-Para, STD 1115

Total Cost: 4000

Parcel ID Number		Street 1 Name	CHAPMAN_AVE
Ramp Island Or Median		Stop Condition-Street 1	Signal
Ramp Orientation	Diag	Street 2 Name	RANCHO_SANTIAGO_BLVD
Google Street View Link:		Stop Condition-Street 2	Signal

http://www.google.com/maps/@?api=1&map\_action=pano&viewpoint=33.78786737,-117.80149127

## **Obstruction and Utility Measurement/Component Compliance**

Com	pliance Description	Data	Com	pliance Description	<u>Data</u>
Yes	Obstructions Present?	No	N/A	Utilities Present?	Yes
	Obstruction Types	N/A		Utility Types	
	Obstruction Dimensions	N/A	l		Pull Box



Field Measurements/Component Compliance								
Coi		npliance Description		Compliance Description		Data		
New	N/A	Ramp Length LT (in)	66	N/A	Ramp Length RT (in)	62		
Present.	Yes	Ramp Width LT (in)	85	Yes	Ramp Width RT (in)	85		
	Yes	Ramp Run Slope LT (%)	2.8	Yes	Ramp Run Slope RT (%)	7.3		
	No	Ramp Cross Slope LT (%)	3.5	No	Ramp Cross Slope RT (%)	3.2		
	N/A	Landing Present	Yes	Yes	DWS Provided	Yes		
	N/A	Landing Length (in)	85	Yes	DWS Contrast	Yes		
	Yes	Landing Width (in)	48	Yes	DWS Length (in)	36		
	No	Landing Run Slope (%)	2.5	Yes	DWS Full Width	Yes		
	No	Landing Cross Slope (%)	2.6		DWS Offset Type	Single		
	N/A	Landing Movement Obstructed?	No	Yes	DWS Offset Left (in)	0		
		Landing Movement Type	Curb	Yes	DWS Offset Right (in)	N/A		
STD 1115	N/A	Landing Shared	No					
	Yes	Clear Space	Yes					
	Yes	Clear Space To Crosswalk (in)	48					
\$ 4000	N/A	Marked Crosswalk 1	Yes	N/A	Marked Crosswalk 2	Yes		
		Crossing 1 Direction	S		Crossing 2 Direction	E		
MAN_AVE		Marked Crosswalk 1 Width (in)	144		Marked Crosswalk 2 Width (in)	144		
Signal	Yes	Ramp Inside Crosswalk 1	Yes	Yes	Ramp Inside Crosswalk 2	Yes		
GO_BLVD		Crossing 1 Slope (%)	4.4		Crossing 2 Slope (%)	2.8		
Signal		Crossing 1 Cross Slope (%)	3.7		Crossing 2 Cross Slope (%)	0.9		
	Yes	Gutter Ponding	No	N/A	Curb Slope	3.2		
	Yes	Gutter Lip Height (in)	0		Road Run Slope (%)	1.6		
	Yes	Gutter Run Slope (%)	4.4		Road Cross Slope (%)	3.6		
Data	Yes	Gutter Cross Slope (%)	1.6	Yes	Perpendicular Joint Present	Yes		
Yes	Yes	Overall Surface Condition Acceptable						
		Cross Gutter Present?	No		Spandrel Present?	No		
Pull Box		Replace Cross Gutter?	N/A		Replace Spandrel?	N/A		