

Access Compliance Report Public Rights-of-Way (Curb Ramps)



| Main Street: N/A | | Location: | SW | | |
|--------------------------|----------------------------------|-------------------------|------------------------|-----------------|----|
| ADA ID: RPRK220223140635 | Ramp Type:Type 1 - Perpendicular | Initial Pass/Fail: Pass | Overall Compliance: No | Severity Score: | 10 |

Codes/Mitigation Info/Possible Solution



Possible Solutions: Install Detectable Warning System. Surveyor Notes:

N/A

OC Std/PROW:

R305, STD 1115

Total Cost:

600

Parcel ID Number Ramp Island Or Median None NonDiag Ramp Orientation Google Street View Link:

759-334-10 Street 1 Name N/A Stop Condition-Street 1 StopSign Street 2 Name ANTONIO_PKWY Stop Condition-Street 2 N/A

http://www.google.com/maps/@?api=1&map_action=pano&viewpoint=33.56321262,-117.62965492

Obstruction and Utility Measurement/Component Compliance

| Com | pliance Description | Data | Com | oliance | Description | Data |
|-----|------------------------|------|-----|-----------|-------------|------|
| Yes | Obstructions Present? | No | N/A | Utilities | Present? | No |
| | Obstruction Types | N/A | | Utility T | /pes | |
| | Obstruction Dimensions | N/A | J | | | N/A |



| Field Measurements/Component Compliance | | | | | | | | |
|-----------------------------------------|--------------------------------------|-------------------------------|--------|---------------------------|-----------|------------------------|--------|--|
| | Compliance Description | | Data | ta Compliance Description | | Data | | |
| | N/A | Ramp Length (in) | 114 | N/A | Flare Typ | e LT | | |
| | Yes | Ramp Width (in) | 48 | | | | Sloped | |
| | Yes | Ramp Run Slope (%) | 4.3 | N/A | Flare Slo | pe LT (%) | 1.7 | |
| | Yes | Ramp Cross Slope (%) | 0 | N/A | Flare Tra | versable LT | No | |
| | N/A | Landing Present | Yes | N/A | Flare Typ | e RT | | |
| | N/A | Landing Length (in) | 59 | | | | Sloped | |
| | Yes | Landing Width (in) | 48 | N/A | Flare Slo | pe RT (%) | 0.2 | |
| | Yes | Landing Run Slope (%) | 1.3 | N/A | Flare Tra | versable RT | No | |
| | Yes | Landing Cross Slope (%) | 0.4 | No | DWS Pro | vided | No | |
| | N/A | Landing Movement Obstructed? | No | N/A | DWS Co | ntrast | N/A | |
| | | Landing Movement Type | N/A | N/A | DWS Ler | ngth (in) | N/A | |
| | N/A | Landing Shared | No | N/A | DWS Ful | l Width | N/A | |
| | N/A | Clear Space | N/A | N/A | DWS Off | set Left (in) | N/A | |
| | N/A | Clear Space To Crosswalk (in) | N/A | N/A | DWS Off | set Right (in) | N/A | |
|) | N/A | Marked Crosswalk 1 | No | N/A | Marked C | Crosswalk 2 | N/A | |
| | | Crossing 1 Direction | N | | Crossing | 2 Direction | N/A | |
| ١ | | Marked Crosswalk 1 Width (in) | N/A | | Marked C | Crosswalk 2 Width (in) | N/A | |
| 1 | N/A | Ramp Inside Crosswalk 1 | N/A | Yes | Ramp Ins | side Crosswalk 2 | N/A | |
| , | | Crossing 1 Slope (%) | 1.5 | | Crossing | 2 Slope (%) | 3.4 | |
| ١ | | Crossing 1 Cross Slope (%) | 1.1 | | Crossing | 2 Cross Slope (%) | 0.7 | |
| | Yes | Gutter Ponding | No | Yes | Curb Slo | ре | 0.9 | |
| | Yes | Gutter Lip Height (in) | 0 | | Road Ru | n Slope (%) | 0.5 | |
| | Yes | Gutter Run Slope (%) | 4.4 | | Road Cro | oss Slope (%) | 4.3 | |
| • | Yes | Yes Gutter Cross Slope (%) | | | | | | |
|) | Yes Overall Surface Condition: Accep | | otable | Yes Perp Joint Present | | nt Present | Yes | |
| | | Cross Gutter Present? | Yes | | Spandrel | Present? | Yes | |
| ١ | | Replace Cross Gutter? | No | | Replace | Spandrel? | No | |
| | | | | | | | | |