

DEPARTMENT OF TRANSPORTATION

Structure Maintenance & Investigations

Bridge Number : 55C0122

Facility Carried: BREA CANYON BLVD.

Location : 0.6 MI N/O CENTRAL AVENU

City

Inspection Date : 05/06/2010

Inspection Type

Bridge Inspection Report

Routine FC Underwater Special Other

STRUCTURE NAME: BREA CANYON CHANNEL

CONSTRUCTION INFORMATION

Year Built : 1930 Year Widened: N/A Length (m) : 18.9 Skew (degrees): 45
No. of Joints: 0
No. of Hinges: 0

Structure Description: Simply supported 2-span CIP/RC T-beam (5 each) with an RC pier wall

and with RC open end diaphragm abutments, all supported upon

concrete piles.

Span Configuration

:(W) 2 @ 9.1 m (E) c/c

LOAD CAPACITY AND RATINGS

Design Live Load: M-13.5 OR H-15

Inventory Rating: 25.6 Operating Rating: 42.8

metric tonnes Calculation Method: LOAD FACTOR metric tonnes Calculation Method: LOAD FACTOR

Permit Rating : PPPPP

Posting Load : Type 3: Legal

Type 3S2:Legal

Type 3-3:Legal

DESCRIPTION ON STRUCTURE

Deck X-Section: (S) 0.3 m br, 0.2 m cu, 9.2 m, 0.2 m cu, 0.3 m br (N)

Total Width: 10.1 m

Net Width: 9.1 m

No. of Lanes: 2

Rail Description: Concrete Baluster

Rail Code : 0000

Min. Vertical Clearance: Unimpaired

DESCRIPTION UNDER STRUCTURE

Channel Description: Natural earth trapezoidal, RC rectangular through the site.

CONDITION TEXT

CONDITION OF STRUCTURE

The west end post of north is damaged; there are two 20 mm wide vertical cracks from top to the bottom of footing. It may cause by vehicular hit.

There are about 20 cracks (2 mm) and small spalls in each side of concrete baluster railings.

There is tree growing in the south side of the pier seat.

There is about 300 mm of water in both spans; all elements were inspected.

	T INSPECTION RATINGS Element Description	Env	Total (Units	Qt	y in e	ach Con	dition	Sta	ite	
			Qty		St. 1	St. 2	St.	3 St.	4	St.	5
101 13	Concrete Deck - Unprotected w/ AC Overlay	2	170 s	sq.m.	170	0		0	0		0
101 110	Reinforced Conc Open Girder/Beam	2	95	m.	95	0	7	0	0		0

Printed on: Monday

08/16/2010

10:27 AM

F#El	F#Elem Element Description			Total Units	Qty in each Condition State					
				Qty		St. 1	St. 2	St. 3	St. 4	St. 5
101	210	Reinforced Conc Pier Wall	2	14	m.	14	0	0	0	0
101	215	Reinforced Conc Abutment	2	28	m.	24	4	0	0	0
101	227	Reinforced Conc Submerged Pile	2	1	ea.	1	0	0	0	0
101	256	Slope Protection	2	2	ea.	2	0	0	0	0
101	339	Concrete Railing	2	58	m.	0	40	16	2	
		(aesthetic/masonry)								

WORK RECOMMENDATIONS

RecDate: 05/06/2010 Action : Railing-Repair Work By: LOCAL AGENCY

2 YEARS StrTarget: DistTarget:

Repair the spalls (100 mm x 75 mm x 20 mm) in both side of concrete baluster

railings.

Status : PROPOSED

RecDate: 05/30/2007 Action : Railing-Repair Work By: LOCAL AGENCY Status : PROPOSED

EstCost:

DistTarget:

EA:

EA:

EstCost:

StrTarget: 2 YEARS

Repair the damaged rail.

The west end post of north is damaged; there are two 20mm wide vertical cracks from top to the bottom of footing. It may

cause by vehicular hit.

There are about 20 cracks or spalls in each side of concrete baluster railings.

RecDate: 05/30/2007

Action : Remove Vegetation

EstCost: StrTarget: Remove the tree that is growing in the

2 YEARS south side of the pier seat.

Work By: LOCAL AGENCY

Status : PROPOSED

DistTarget:

EA:

A. Shenouda/MT. Zaarour Inspected By :

Registered Civil Engineer



STRUCTURE INVENTORY AND APPRAISAL REPORT

*****	******	******	***********
(1) STATE NA	ME- CALIFORNIA	069	SUFFICIENCY RATING = 69.6
(8) STRUCTUR	E NUMBER	55C0122	STATUS FUNCTIONALLY OBSOLETE
(5) INVENTOR	Y ROUTE (ON/UNDER) - ON		HEALTH INDEX 98.5
	AGENCY DISTRICT	12	PAINT CONDITION INDEX = N/A
(3) COUNTY C	ODE 059 (4) PLACE CO	DE 00000	******** CLASSIFICATION ******* CODE
(6) FEATURE	INTERSECTED- BREA CAN	ON CHANNEL	(112) NBIS BRIDGE LENGTH- YES Y
	CARRIED- BREA CA		(104) HIGHWAY SYSTEM- NOT ON NHS
	- 0.6 MI N/O CENT		(26) FUNCTIONAL CLASS- MINOR ARTERIAL URBAN 16
	T/KILOMETERPOINT	0	(100) DEFENSE HIGHWAY- NOT STRAHNET 0
(12) BASE HIGH	HWAY NETWORK- NOT ON NET	0	(101) PARALLEL STRUCTURE- NONE EXISTS N
(13) LRS INVE	NTORY ROUTE & SUBROUTE		(102) DIRECTION OF TRAFFIC- 2 WAY 2
(16) LATITUDE	33 DEG 56 MI	N 23.5 SEC	(103) TEMPORARY STRUCTURE-
(17) LONGITUDE	117 DEG 53	MIN 26 SEC	(105) FED.LANDS HWY- NOT APPLICABLE 0
(98) BORDER BE	RIDGE STATE CODE % SH	ARE %	(110) DESIGNATED NATIONAL NETWORK - NOT ON NET 0
(99) BORDER BE	RIDGE STRUCTURE NUMBER		(20) TOLL- ON FREE ROAD 3
+++++++	TRICTINE WYDE AND MARRETT +		(21) MAINTAIN- COUNTY HIGHWAY AGENCY 02
	TRUCTURE TYPE AND MATERIAL *		(22) OWNER- COUNTY HIGHWAY AGENCY 02
	TYPE MAIN:MATERIAL- TEE BEAM	CONCRETE CODE 104	(37) HISTORICAL SIGNIFICANCE- NOT ELIGIBLE 5
		OTHER/NA	******** CONDITION ********** CODE
TYPE-	OTHER/NA	CODE 000	(58) DECK 7
(45) NUMBER OF	F SPANS IN MAIN UNIT	2	(59) SUPERSTRUCTURE 7
(46) NUMBER OF	APPROACH SPANS	0	(60) SUBSTRUCTURE 6
(107) DECK STRU	CTURE TYPE- CIP CONCRETE	CODE 1	(61) CHANNEL & CHANNEL PROTECTION 8
	URFACE / PROTECTIVE SYSTEM:		(62) CULVERTS N
A) TYPE OF W	EARING SURFACE- BITUMINOUS	CODE 6	******* LOAD RATING AND POSTING ****** CODE
	EMBRANE- NONE	CODE n	(31) DESIGN LOAD- M-13.5 OR H-15 2
C) TYPE OF D	ECK PROTECTION- NONE	CODE 0	(62) ODEDATING DAMING MEMOR
******	***** AGE AND SERVICE *****	*****	(64) OPERATING RATING METHOD- LOAD FACTOR 1 (64) OPERATING RATING- 42.8
(27) YEAR BUIL	T	1930	(65) INVENTORY RATING METHOD- LOAD FACTOR 1
(106) YEAR RECO	NSTRUCTED	0000	(66) INVENTORY RATING- 25.6
(42) TYPE OF S	ERVICE: ON- HIGHWAY	1	(70) BRIDGE POSTING- EQUAL TO OR ABOVE LEGAL LOADS 5
(20) TANES ON	UNDER- WATERWAY	5	(41) STRUCTURE OPEN, POSTED OR CLOSED-
	STRUCTURE 02 UNDER STRUC		DESCRIPTION- OPEN, NO RESTRICTION
(29) AVERAGE D		20000	1 Security Complete Contractors and Contractors Contra
	DT 2000 (109) TRUCK A		************ APPRAISAL *********** CODE
(19) BYPASS, D		2 KM	(67) STRUCTURAL EVALUATION 6
******	***** GEOMETRIC DATA *****	******	(68) DECK GEOMETRY
(48) LENGTH OF		9.1 M	(69) UNDERCLEARANCES, VERTICAL & HORIZONTAL N (71) WATER ADEQUACY
(49) STRUCTURE		18.9 M	(00) 10000101 000000
	IDEWALK: LEFT 0.2 M RI		(72) APPROACH ROADWAY ALIGNMENT 8 (36) TRAFFIC SAFETY FEATURES 0000
	ADWAY WIDTH CURB TO CURB		(113) COOLD OPTHICAL PRINCIP
(52) DECK WIDTH		10.1 M	Service Control Control Service Servic
	ROADWAY WIDTH (W/SHOULDERS)		******* PROPOSED IMPROVEMENTS ********
	DIAN- NO MEDIAN 5 DEG (35) STRUCTURE FLARED	0 0	(75) TYPE OF WORK- MISC STRUCTURAL WORK CODE 38
			(76) LENGTH OF STRUCTURE IMPROVEMENT 18.9 M
	ROUTE MIN VERT CLEAR ROUTE TOTAL HORIZ CLEAR	99.99 M	(94) BRIDGE IMPROVEMENT COST \$184,000
	LEAR OVER BRIDGE RDWY	9.1 M 99.99 M	(95) ROADWAY IMPROVEMENT COST \$36,800
	UNDERCLEAR REF- NOT H/RR	0.00 M	(96) TOTAL PROJECT COST \$309,120
	DERCLEAR RT REF- NOT H/RR	0.0 M	(97) YEAR OF IMPROVEMENT COST ESTIMATE 2010
(56) MIN LAT UN		0.0 M	(114) FUTURE ADT 41217
******	**** NAVIGATION DATA *****		(115) YEAR OF FUTURE ADT 2029
1.2 (1.4 (1.4 (1.4 (1.4 (1.4 (1.4 (1.4 (1.4	CONTROL- NOT APPLICABLE	CODE N	**************************************
(111) PIER PROTE		CODE N	(90) INSPECTION DATE 05/10 (91) FREQUENCY 24 MO
	VERTICAL CLEARANCE	0.0 M	(92) CRITICAL FEATURE INSPECTION: (93) CFI DATE
	BRIDGE NAV MIN VERT CLEAR	0.0 M M	A) FRACTURE CRIT DETAIL- NO MO A)
	HORIZONTAL CLEARANCE	0.0 M	B) UNDERWATER INSP- NO MO B)
			C) OTHER SPECIAL INSP- NO MO C)