

COUNTY of ORANGE
OC PUBLIC WORKS
FIELD UNIT - COMPUTER PROCESSING & MAPPING
FIELD DATA REPORT
CRAIG REGIONAL PARK LAKE PROJECT - EC41774
VOLUME SUMMARY

Sub-Area	Station / Location	Surface Description		2D Area (Sq.Ft)	Cut Factor	Fill Factor	Cut (Cu. Yd.)	Fill (Cu.)	Net (Cu. Yd.)	
		Base *	Comparison**							
VOLUME SURFACE LIMITS ESTABLISHED BETWEEN EXISTING HINGE POINT LINES.										
CRAIG REGIONAL PARK LAKE	6+68 to 14+34	AS BUILT 01/21/2000	EXISTING SURFACE CRAIG REGIONAL PARK LAKE	136338	1.0	1.0	13729	1284	-12445	Cut
TOTAL							13729	1284	-12445	<Cut>

NOTE :
1- AS BUILT BASIN SURFACE WAS ESTABLISHED FROM THE AS BUILT DRAWING.EXCLUDING ALL THE RIP RAP AND THE CONCRETE SURFACES.

OC Survey Reference Drawing:

1.RECORD AS-BUILT PLAN "CRAIG REGIONAL PARK LAKE AND LOFTUS BASIN DREDGING GRADING PLAN" DATED 01/21/2000. PROJECT NO. CR17.5-1

OC Survey Surface Used:

*CRAIG REGIONAL PARK_TOPOGRAPHICMAP_2019.dwg

** CRAIG REGIONAL PARK_ASBUILD_2019.dwg