Access Compliance Report
Public Rights-of-Way
(Curb Ramps)

Main Street: NEWTON_AVE | **Cross Street: ETON_PL** | **Location: SE**

ADA ID: RPAT211006150634 | **Ramp Type:Type 1 - Perpendicular Diagonal** | **Initial Pass/Fail: Fail** | **Overall Compliance: No** | **Severity Score: 0**

Codes/Mitigation Info/Possible Solution

Possible Solutions:

Remove & Replace Curb Ramp With Two New Directional Ramps or Equivalent.

Surveyor Notes:

N/A

OC Std/PROW:

R304.2.2, STD 1115

Total Cost: **$ 6160**

Parcel ID Number	**395-464-04**	Street 1 Name	**NEWTON_AVE**
Ramp Island Or Median	**None**	Stop Condition-Street 1	**NoControl**
Ramp Orientation	**Diag**	Street 2 Name	**ETON_PL**
Google Street View Link:		Stop Condition-Street 2	**NoControl**

http://www.google.com/maps/@?api=1&map_action=pano&viewpoint=33.76260052,-117.81005668

Obstruction and Utility Measurement/Component Compliance

Compliance	Description	Data	Compliance	Description	Data
Yes	Obstructions Present?	**No**	**N/A**	Utilities Present?	**No**
	Obstruction Types	**N/A**		Utility Types	
	Obstruction Dimensions	**N/A**			**N/A**

Field Measurements/Component Compliance

Compliance	Description	Data	Compliance	Description	Data
N/A	Ramp Length (in)	**105**	**N/A**	Flare Type LT	
Yes	Ramp Width (in)	**50**			**N/A**
Yes	Ramp Run Slope (%)	**7.3**	**N/A**	Flare Slope LT (%)	**N/A**
Yes	Ramp Cross Slope (%)	**3.9**	**N/A**	Flare Traversable LT	**N/A**
N/A	Landing Present	**N/A**	**N/A**	Flare Type RT	
N/A	Landing Length (in)	**N/A**			**N/A**
N/A	Landing Width (in)	**N/A**	**N/A**	Flare Slope RT (%)	**N/A**
N/A	Landing Run Slope (%)	**N/A**	**N/A**	Flare Traversable RT	**N/A**
N/A	Landing Cross Slope (%)	**N/A**	**N/A**	DWS Provided	**N/A**
N/A	Landing Movement Obstructed?	**N/A**	**N/A**	DWS Contrast	**N/A**
	Landing Movement Type	**N/A**	**N/A**	DWS Length (in)	**N/A**
N/A	Landing Shared	**N/A**	**N/A**	DWS Full Width	**N/A**
N/A	Clear Space	**Yes**	**N/A**	DWS Offset Left (in)	**N/A**
N/A	Clear Space To Crosswalk (in)	**N/A**	**N/A**	DWS Offset Right (in)	**N/A**
N/A	Marked Crosswalk 1	**No**	**N/A**	Marked Crosswalk 2	**No**
	Crossing 1 Direction	**N**		Crossing 2 Direction	**W**
	Marked Crosswalk 1 Width (in)	**N/A**		Marked Crosswalk 2 Width (in)	**N/A**
N/A	Ramp Inside Crosswalk 1	**N/A**	**Yes**	Ramp Inside Crosswalk 2	**N/A**
	Crossing 1 Slope (%)	**3.2**		Crossing 2 Slope (%)	**4.5**
	Crossing 1 Cross Slope (%)	**3.8**		Crossing 2 Cross Slope (%)	**1**
N/A	Gutter Ponding	**N/A**	**No**	Curb Slope	**7.5**
Yes	Gutter Lip Height (in)	**0**		Road Run Slope (%)	**5.2**
N/A	Gutter Run Slope (%)	**N/A**		Road Cross Slope (%)	**4.2**
N/A	Gutter Cross Slope (%)	**N/A**			
Yes	Overall Surface Condition: **Acceptable**		**Yes**	Perp Joint Present	**Yes**
	Cross Gutter Present?	**Yes**		Spandrel Present?	**Yes**
	Replace Cross Gutter?	**No**		Replace Spandrel?	**No**